

The status of Arunachal Package and 4 laning connectivity to Itanagar in Arunachal Pradesh (upto 20.1.2010)

Stretch	Length (Km.)	Implementing Agency	Status (as per note circulated with meeting notice)	Status as on date
Tawang to Nechipu (NH-229) (0-232 km)	232	BRO as GS road	Work under progress on some sections. For the rest firm time frame is not known for DPR preparation and completion of project	2 laning work is in progress by BRO under China Study group(CSG). This stretch is not a part of Arunachal Package
Nechipu to Hoj (NH-229) (232-543 km)	311	DORTH directly on Annuity basis	The bids received on 10.8.2009 have been rejected owing to high quotes. Bids being re-invited. Meanwhile DPR preparation is being initiated on the alignment already fixed based on feasibility report. CCI has accorded approval for execution at an amount of Rs.1432.50 cr. On 30.7.2009. An amount of Rs.57.32 cr. For Forest clearance and shifting of electrical and water supply amenities has been approved by the Ministry. Bids opened on 5.1.2010 but found on a higher side. Rebidding initiated.	The bid due date of 5.1.2010 has further extended to 1.2.2010. The CCI note seeking amendments in bid conditions have been submitted to Cabinet Sectt. on 17.12.2009 followed by supplementary CCI Note dated 23.12.2009.
Hoj to Potin (NH-229) (543-564 km)	21	PWD Arunachal Pradesh on EPC	Tender floated. Date of opening 27.01.2010. Likely to be awarded by Mid	Status is same

